# PROPERTY AND INSURANCE COMMITTEE April 9, 2009

The meeting of the Property and Insurance Committee was called to order by Chair Gene Thom on Thursday, April 9, 2009 at 4:00 PM in the County Boardroom, Green Lake County, Green Lake, WI. The requirements of the open meeting law were certified as being met.

Present: Gene Thom

Mike Stoddard Orrin Helmer Gene Schroeder Gus Mueller

#### Also Present:

Marge Bostelmann, County Clerk

Dan Priske, County Board Supervisor

Mark Podoll, Sheriff

Kurt Berner, Samuels Group and Curt Schleicher

Paul Brummund, PotterLawson

## **AGENDA**

*Motion/second (Stoddard/Mueller)* to approve the agenda. Motion carried.

#### **PUBLIC COMMENT** None

#### **DISCUSSION ON LONG RANGE PLAN**

**Award Bids Justice Center:** Berner stated that since the bid opening they have been verifying the bids and bidders

3A Concrete – Middleton \$522,522

3B Precast – Spancrete \$1,162.75

4A Masonry – W.M Hein \$1,800,000

5A Misc. Steel – Nimsgern \$279,575

5B Steel Erection – The Selmer Co \$330,700

6A & 6B Carpentry Comb – Samuels \$380,000

6C Finished Material – Discher \$244,000

7B Wall Panels – Muza Sheet \$121,984

7C Roofing – WJ Woodruff \$413,000

7D Joint Sealants – General Caukling \$142,529

8A Doors/ Frames – Block Iron \$256,050

8B Sectional Doors – Modern Overhead \$13,370

8C Aluminum Entrances – Corcoran \$384,769

9A Studs/Drywall – Wall-tech \$729,000

9B Ceramic Tile – Gegare \$97,470

9C Acoustical Ceiling – Appleton Lathing \$296,625

9D Flooring - Gagare \$246,485

9E Terrazzo – Johnson Terrazzo \$134,900

9F Access Flooring – Floor System \$12,730

- 9G Painting MV Klinger \$277,788
- 10A Specialties Not Complete bids LaForce \$9,400 and ASI Modulex \$35,260 both awarded
- 10B Toilet Access LaForce \$25,673
- 10C Folding Panel Partitions JWC Building Spec \$14,219
- 10E Metal Lockers Mid-America Building \$41,567
- 10F Flag Pole Block Iron \$1,764
- 11A Detention Equipment Stronghold Industries \$935,000
- 11B Laundry Herb Fitzgerald \$35,860
- 11C Food Service Stafford Smith \$182,538
- 12A Blinds Custom Expressions \$10,335
- 14A Elevators Otis \$387,599
- 21A Fire Sprinklers HP Pertzborn \$305,989
- 22A Plumbing Monona \$849,269
- 23A HVAC B&P Mech \$2,928,000
- 23B Testing & Balancing Badger \$29,500
- 26A Electrical High Tech Elec. \$2,430,447
- 28A Electric Safety/Security Stanley Convergent \$614,850 (Need more information prior to award.)
- 32A Asphalt Northeast \$273,200
- 32B Concrete Paving Middleton \$112,343
- 32C Landscape Willems \$111,793

The Committee discussed Berner's recommendation for the low bids presented. Berner will notify the Committee regarding the electric safety/security bids when the additional information is received.

Berner presented a budget summary for the project.

Alternates were discussed. The Committee recommends approval for Alternate #1 for Champagne Bronze for Aluminum Frames and Wall Panels of \$20,744, and Alternate 4# to Provide Green Building Council Leed prerequisites and Credits for \$164,225.

Motion/second(Stoddard/Mueller) to accept alternates 1 and 4. 4 ayes and 1 nay, motion carried.

Bostelmann will verify with Corporation Counsel that the Committee has authority to accept alternates as long as they are within the approved cost of the project as approved by the County Board or if County Board approval is necessary. If County Board approval is necessary a resolution will be sent to County Board.

## **Update from Samuels Group**

Approvals of the awards are necessary to lock in the low bid. Schleicher explained that the footings and pads are about 90% complete. Water, sanitary and storm sewer are about 80% complete. Wet weather has caused some delays. Overall, things are progressing well.

The City of Green Lake requires a variance on the sign for the building entrances. The Board of Appeals meeting will be April 30<sup>th</sup>.

## Change Orders:

- 5. Middleton Construction add door openings in concrete foundation wall \$11874.0
- 6. Middleton Construction add reveals to wall \$2,715.00
- 7. Middleton Construction/Egbert Excavating backfill footings \$2492.27

8. PTS construction – 7 LF additional 15" storm sewer \$183.33

- 9. Egbert Excavating Install heavy rip rap & fabric \$6599.00
- 10. Nimsgern Steel revised structural plans \$49,163.00

The Committee discussed the change orders.

#### **Multi-Use Recreational Trail**

Berner presented two options for trails on the property. The proposal is 6' blacktopped path. The City Plan Commission discussed the multi-use path at their last meeting and would like to see the Huber prisoners be able to walk to town on a path to Commercial Avenue. No action taken by the Committee.

## **RFP For County Properties**

Samuels sent out 16 RFP to prospective developers. Only one person has toured the facilities.

#### **COMMITTEE DISCUSSION**

Discussion was held on the grant that Law Enforcement sent to Congressman Petri's office that was not forwarded on for further consideration. Podoll is now working with Senator Kohl for a grant.

The Committee discussed the operation of the geothermal systems.

Next meeting dates: May 5, 2009

Regular Agenda Items:

#### **ADJOURNMENT**

Motion/second (Stoddard/Mueller) to adjourn at 6:00 p.m. Motion carried.

Submitted by,

Marge Bostelmann County Clerk